

OPERATION REPORT

IMPERIALFIRE ENGINEERING
The Expert in Fire Protection System

IMPERIAL FIRE ENGINEERING CO., LTD.

76/1 Soi Pattanakarn 69, Pravat, Pravat, Bangkok 10250
Tel. 0-2319-6000 Fax. 0-2319-0530 Email : contact@ife.co.th
TAX ID : 0105554046460 (Head Office)

SERVICE REPORT

เล่มที่ 203

เลขที่ 10104

Date : 19/6/68 Time in : Time out : JOB CODE : P1256603108
 Project : การไฟฟ้าทรวง
 Location :
 Authority Name : Position : Tel :

Type of Service

☐ Commissioning, Testing ☒ PM / MA : Warranty / Contact PM year 2 time 4
☐ Inspection Work ☐ System Improvement ☐ Installation ☐ Other :

Type of System

☒ Fire Suppression : N2 / CO2 / FM200 / NOVEC / FIREDETEC ☐ Wet Chemical System
☐ Fire Protection : FIREPUMP / SPRINKLER ☐ Foam ☐ FirePRO ☐ Vesda
☐ Fire Alarm ☐ Other :

Brand : Notifier Model : RP-2002E Note :
 Brand : Model : Note :

DESCRIPTION : ทำการ PM ระบบ Novec BESS Room

ทำการตรวจเช็ค Control และทดสอบระบบทั้งหมด

ทำการตรวจเช็คอุปกรณ์ และ ทดสอบระบบทั้งหมด

Smoke Detector

Heat Detector

Manual Station

Abort

Bell / Horn

PS Switch

PS Gauge

Solenoid

ทำการทดสอบระบบทั้งหมดก่อนปิด ปิดระบบ

ทำการเปลี่ยน Battery 2 ก้อน 12V 7AH เนื่องจาก ใช้งานเกินอายุการใช้งาน

COMMENT :

Officer List : 1 พงษ์ 2 พงษ์ 3 4 5

CAR LICENSE : บขม 5790

KMS : /

OT : to

AUTHORIZED :

Service Performed By

นางสาว
 (นางสาว พงษ์)

Customer Acceptance

นางสาว
 (นางสาว พงษ์)

IMPERIAL

FIRE ENGINEERING

The Expert in Fire Protection System

FIRE SUPPRESSION SYSTEM

SEMI-ANNUAL and ANNUAL

PREVENTIVE MAINTENANCE REPORT

DATE: 12/6/68 TIME: 11.10 hr.

PROJECT: ms 7/5/7/8/9 CUSTOMER: _____

ADDRESS: FOOT-SAINOI P.V. 2 BSS TEL: _____

HAZARD AREA ZONE: Bessnpp-cyc-choi LOCATION: 7/8/9

☒ In Warranty: 2 YEAR(S) ครั้งที่ 4

☐ Contact PM: _____ YEAR(S) ครั้งที่ _____

FIRE SUPPRESSION SYSTEM DETAIL :

Type of Agent : ☐ N2 ☒ Novect1230 ☐ FM200 ☐ CO2 ☐ Other _____

Hazard Area Zone	CYLINDER			WEIGHT [Kg.]		NOZZLE [Unit]			
	Unit	Size	Pressure	Cylinder Full	Cylinder Empty	Agent	Tolerable Loss	Ceiling	Raised FL.
Bessnpp-cyc-choi	1	40L	80 bar	99.6	55.8	33	1.65	2 m	

CONTROL PANEL DETAIL :

Type of FACP : ☒ Hardwire ☐ Multiplex MODEL: RP-2002 B

System Power : Primary [VAC] : ☐ 110 ☒ 220 Battery Type: ☒ Seal Lead Acid ☐ Nickle Cadmium

DETECTOR : ☐ SINGLE ZONE ☒ CROSS ZONE

☒ Smoke	☒ Under Ceiling	2 co.	Unit[s]	☐ Under Raised FL.	Unit[s]
☒ Heat	☒ Under Ceiling	2 co.	Unit[s]	☐ Under Raised FL.	Unit[s]
☐	☐ Under Ceiling		Unit[s]	☐ Under Raised FL.	Unit[s]
☐	☐ Under Ceiling		Unit[s]	☐ Under Raised FL.	Unit[s]

FACP setting : DELAY TIME SETTING ☐ 30 sec ☒ 60 sec

Signal to Shut Down : ☐ AHU ☒ FCU ☐ _____
Signal to Access : ☒ FireAlarm ☐ Door ☐ Lift ☐ _____

VISUAL CHECK

	PASS	NO	N/A		PASS	NO	N/A
1 Agent Cylinder	☒	☐	☐	13 FA Control Panel	☒	☐	☐
2 ElectroMagnetic Release	☒	☐	☐	14 FACP Circuit Wiring	☒	☐	☐
3 Manual Release	☒	☐	☐	15 Detector	☒	☐	☐
4 Pressure Gauge	☒	☐	☐	16 Bell	☒	☐	☐
5 Pressure Switch	☒	☐	☐	17 Strobe/Horn	☒	☐	☐
6 Header	☐	☐	☒	18 Manual Station	☒	☐	☐
7 Discharge & Pilot Hose	☒	☐	☐	19 Abort	☒	☐	☐
8 Cylinder Support	☒	☐	☐	20 Disable Switch	☒	☐	☐
9 Piping	☒	☐	☐	21 Gravity Damper	☐	☐	☒
10 Nozzle	☒	☐	☐	22 Motorized Damper	☐	☐	☒
11 Electric Cable	☒	☐	☐	23 Battery	☒	☐	☐
12 Conduit	☒	☐	☐	24 Monitoring	☒	☐	☐

SYSTEM OPERATION

AUTO FUNCTION

ALARM FUNCTION : Active Detector ZONE 1

- "BUZZER" sound until press "ACK/STEP" button
- "ALARM" LED activated
- "ALARM BELL" activated
- "ALARM AUDIBLE" activated until press "ALARM SILENCE" button

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO

AUTO FUNCTION

SYSTEM OPERATION [continue]

ALARM FUNCTION : Active Detector ZONE 2

- "BUZZER" sound until press "ACK/STEP" button
- "ALARM " LED activated
- "ALARM BELL" activated
- "ALARM AUDIBLE" activated until press "ALARM SILENCE" button

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO

DISCHARGE FUNCTION : Active Detector ZONE 1 and Detecor ZONE 2 - Function Counting down Completed : Not push "ABORT SWITCH"

- "BUZZER" sound until press "ACK/STEP" button
- "ALARM " LED activated
- "ALARM BELL" activated
- "PREDISCHARGE " LED activated
- "ALARM STROBE/HORN" activated
- "PREDISCHARGE RELAY" activated [Shut off AHU/FCU] [Link FA]
- "PREDISCHARGE AUDIBLE" activated until press "ALARM SILENCE" button
- "TIME DELAY RELEASE " count down
- "SOLENOID VALVE" activated
- "SELECTOR VALVE" activated

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☐ Pass ☐ NO

☒ N/A

ABORT SWITCH FUNCTION

PUSH and HOLD "ABORT SWITCH" after PREDISCHARGE FUNCTION Activated

- "TIME DELAY RELEASE " count down
- "SOLENOID VALVE" activated
- "SELECTOR VALVE" activated

☒ Pass ☐ NO
☒ Pass ☐ NO
☐ Pass ☐ NO

☒ N/A

MANUAL RELEASE FUNCTION

PUSH and PULL "MANUAL STATION"

- "MANUAL RELEASE " LED activated
- "ALARM BELL and STROBE/HORN" activated
- "ALARM RELAY" activated [Shut off AHU/FCU] [Link FA]
- "SOLENOID VALVE" activated
- "SELECTOR VALVE" activated

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☐ Pass ☐ NO

☒ N/A

RESET SWITCH FUNCTION

PUSH "RESET SWITCH"

System reset to "SYSTEM ALL NORMAL " again

☒ Pass ☐ NO

BATTERY BACKUP TEST FUNCTION

ALARM FUNCTION : Active Detector ZONE 1 and ZONE 2

System reset to "SYSTEM ALL NORMAL " again

☒ Pass ☐ NO

CLEANING

- Agent Cylinder ☒ YES ☐ N/A
- Solinoid Valve ☒ YES ☐ N/A
- Control Panel ☒ YES ☐ N/A
- Detector ☒ YES ☐ N/A

- Bell ☒ YES ☐ N/A
- Strobe / Horn ☒ YES ☐ N/A
- Manual Station ☒ YES ☐ N/A
- Abort Switch ☒ YES ☐ N/A

- Disable Switch ☒ YES ☐ N/A
- ☐ YES ☐ N/A
- ☐ YES ☐ N/A
- ☐ YES ☐ N/A

COMMENT

* ทดสอบระบบแจ้งเตือนภัย 2 จุด พบว่าระบบทำงานปกติ
 หมายเหตุ Normal ทดสอบเรียบร้อย

PM Performed By

[Signature]

นาย วิชาญ วัฒนศิริกุล

IMPERIAL FIRE ENGINEERING Co.,Ltd.

DATE 12/6/68

Customer's Acceptance

[Signature]

นาย วิชาญ วัฒนศิริกุล

DATE 12/6/68