

OPERATION REPORT

เลขที่ 142

IMPERIAL
FIRE ENGINEERING
The Expert in Fire Protection System

IMPERIAL FIRE ENGINEERING CO., LTD.

76/1 Soi Pattanakarn 69, Pravet, Pravat, Bangkok 10250
Tel. 0-2319-6000 Fax. 0-2319-0530 Email: contact@ife.co.th
TAX ID: 0105554046460 (Head Office)

SERVICE REPORT

เลขที่ 7086

Date : 21-12-67 Time in : Time out : JOB CODE :

Project : การติดตั้งระบบแจ้งเหตุเพลิงไหม้

Location : 711 ถนนสุขุมวิท ซ.สุขุมวิท 11

Authority Name : Position : Tel :

Type of Service	☐ Commissioning, Testing	☒ PM / MA : Warranty / Contact PM	year 2 time 3
☐ Inspection Work	☐ System Improvement	☐ Installation	☐ Other :
Type of System	☒ Fire Suppression : N2 / CO2 / FM200 / NOVEC / FIREDETEC		
☐ Fire Protection : FIREPUMP / SPRINKLER	☐ Foam	☐ FirePRO	☐ Wet Chemical System
☐ Fire Alarm	☐ Other :		☐ Vesda

Brand : NOTIFIRE Model : RP-2002E Note :

Brand : Model : Note :

DESCRIPTION : 1. ตรวจสอบ DM- Novac

2. Test Smoke Detector Zone

3. Test Abort Switch

4. Test Manual Station

5. Test Solenoid

6. Test รีเลย์ Control พร้อม Cleaning

* ตรวจสอบระบบแจ้งเหตุเพลิงไหม้ ระบบปกติ Normal

COMMENT : ** 1. Control ระบบแจ้งเหตุเพลิงไหม้ ระบบปกติ

Officer List : 1. วิศวกร (ช่าง) 2. ช่าง (ช่าง) 3. 4. 5.

CAR LICENSE : 1. 2. 3. 4. 5.
KMS :
OT : to
AUTHORIZED :

Service Performed By

Customer Acceptance

IMPERIAL

FIRE ENGINEERING

The Expert in Fire Protection System

FIRE SUPPRESSION SYSTEM

SEMI-ANNUAL and ANNUAL

PREVENTIVE MAINTENANCE REPORT

DATE: 26-12-67

TIME:

PROJECT : กฟผ. ไทหริ่ง

CUSTOMER:

ADDRESS : ตำบล ไทหริ่ง

TEL :

HAZARD AREA ZONE : Battery Room

LOCATION :

☒ In Warranty : 2 YEAR(S)

ครั้งที่ 3

☐ Contact PM : YEAR(S)

ครั้งที่

FIRE SUPPRESSION SYSTEM DETAIL :

Type of Agent :

☐ N2

☒ Novect1230

☐ FM200

☐ CO2

☐ Other

Hazard Area Zone	CYLINDER			WEIGHT [Kg.]				NOZZLE [Unit]	
	Unit	Size	Pressure	Cylinder Full	Cylinder Empty	Agent	Tolerable Loss	Ceiling	Raised FL
Battery Room	1	40L	50	91.6	55.8	33	1.65	3	

CONTROL PANEL DETAIL :

Type of FACP :

☒ Hardwire

☐ Multiplex

MODEL : RP-2002E

System Power :

Primary [VAC] : ☐ 110 ☒ 220

Battery Type: ☒ Seal Lead Acid

☐ Nickle Cadmium

DETECTOR :

☐ SINGLE ZONE

☒ CROSS ZONE

☒ Smoke	☒ Under Ceiling	3	Unit[s]	☐ Under Raised FL.	Unit[s]
☒ Heat	☒ Under Ceiling	3	Unit[s]	☐ Under Raised FL.	Unit[s]
☐	☐ Under Ceiling		Unit[s]	☐ Under Raised FL.	Unit[s]
☐	☐ Under Ceiling		Unit[s]	☐ Under Raised FL.	Unit[s]

FACP setting :

DELAY TIME SETTING ☐ 30 sec ☒ 60 sec

Signal to Shut Down :

☒ AHU

☐ FCU

☐

Signal to Access :

☒ FireAlarm

☐ Door

☐ Lift

☐

VISUAL CHECK

	PASS	NO	N/A		PASS	NO	N/A
1 Agent Cylinder	☒	☐	☐	13 FA Control Panel	☒	☐	☐
2 ElectroMagnetic Release	☒	☐	☐	14 FACP Circuit Wiring	☒	☐	☐
3 Manual Release	☒	☐	☐	15 Detector	☒	☐	☐
4 Pressure Gauge	☒	☐	☐	16 Bell	☒	☐	☐
5 Pressure Switch	☒	☐	☐	17 Strobe/Horn	☒	☐	☐
6 Header	☐	☐	☒	18 Manual Station	☒	☐	☐
7 Discharge & Pilot Hose	☒	☐	☐	19 Abort	☒	☐	☐
8 Cylinder Support	☒	☐	☐	20 Disable Switch	☒	☐	☐
9 Piping	☒	☐	☐	21 Gravity Damper	☐	☐	☒
10 Nozzle	☒	☐	☐	22 Motorized Damper	☐	☐	☒
11 Electric Cable	☒	☐	☐	23 Battery	☒	☒	☐
12 Conduit	☒	☐	☐	24 Monitoring	☒	☐	☐

SYSTEM OPERATION

AUTO FUNCTION

ALARM FUNCTION : Active Detector ZONE 1

- "BUZZER" sound until press "ACK/STEP" button
- "ALARM" LED activated
- "ALARM BELL" activated
- "ALARM AUDIBLE" activated until press "ALARM SILENCE" button

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO

SYSTEM OPERATION [continue]

AUTO FUNCTION

ALARM FUNCTION : Active Detector ZONE 2

- "BUZZER" sound until press "ACK/STEP" button
- "ALARM " LED activated
- "ALARM BELL" activated
- "ALARM AUDIBLE" activated until press "ALARM SILENCE" button

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO

DISCHARGE FUNCTION : Active Detector ZONE 1 and Detecor ZONE 2 - Function Counting down Completed : Not push "ABORT SWITCH"

- "BUZZER" sound until press "ACK/STEP" button
- "ALARM " LED activated
- "ALARM BELL" activated
- "PREDISCHARGE " LED activated
- "ALARM STROBE/HORN" activated
- "PREDISCHARGE RELAY" activated [Shut off AHU/FCU] [Link FA]
- "PREDISCHARGE AUDIBLE" activated until press "ALARM SILENCE" button
- "TIME DELAY RELEASE " count down
- "SOLENOID VALVE" activated
- "SELECTOR VALVE" activated

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☐ Pass ☐ NO

☒ N/A

ABORT SWITCH FUNCTION

PUSH and HOLD "ABORT SWITCH" after PREDISCHARGE FUNCTION Activated

- "TIME DELAY RELEASE " count down
- "SOLENOID VALVE" activated
- "SELECTOR VALVE" activated

☒ Pass ☐ NO
☐ Pass ☒ NO
☐ Pass ☐ NO

☒ N/A

MANUAL RELEASE FUNCTION

PUSH and PULL "MANUAL STATION"

- "MANUAL RELEASE " LED activated
- "ALARM BELL and STROBE/HORN" activated
- "ALARM RELAY" activated [Shut off AHU/FCU] [Link FA]
- "SOLENOID VALVE" activated
- "SELECTOR VALVE" activated

☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☒ Pass ☐ NO
☐ Pass ☐ NO

☒ N/A

RESET SWITCH FUNCTION

PUSH "RESET SWITCH"

System reset to "SYSTEM ALL NORMAL " again

☒ Pass ☐ NO

BATTERY BACKUP TEST FUNCTION

ALARM FUNCTION : Active Detector ZONE 1 and ZONE 2

System reset to "SYSTEM ALL NORMAL " again

☒ Pass ☐ NO

CLEANING

- Agent Cylinder ☒ YES ☐ N/A
- Solind Valve ☒ YES ☐ N/A
- Control Panel ☒ YES ☐ N/A
- Detector ☒ YES ☐ N/A

- Bell ☒ YES ☐ N/A
- Strobe / Horn ☒ YES ☐ N/A
- Manual Station ☒ YES ☐ N/A
- Abort Switch ☒ YES ☐ N/A

- Disable Switch ☒ YES ☐ N/A
- ☐ YES ☐ N/A
- ☐ YES ☐ N/A
- ☐ YES ☐ N/A

COMMENT

Battery and Control Panel V battery alarm off of

PM Performed By

[Signature]

[Signature] *[Signature]*

IMPERIAL FIRE ENGINEERING Co.,Ltd.

DATE 26-12-67

Customer's Acceptance

[Signature]

กฤษณะ ชื่นชม

EGAT

DATE 26-12-67